



P.O. Box 1749
Halifax, Nova Scotia
B3J 3A5 Canada

Item No. 3
Halifax Regional Council
November 30, 2010
Committee of the Whole

TO: Mayor Kelly and Members of Halifax Regional Council

SUBMITTED BY: Original Signed by Director

Ken Reashor, P.Eng., Director, Transportation and Public Works

DATE: November 26, 2010

SUBJECT: Update – Dartmouth Bridge Terminal Project

INFORMATION REPORT

ORIGIN

This report originates from staff.

BACKGROUND

Tenders for the Dartmouth Bridge Terminal project were publicly opened on September 23rd, 2010. Submissions were received from two proponents, Pomerleau and Dexter Construction. Both tender prices received exceeded the budget allocated to the project. As a result, staff could not bring forward a recommendation to Regional Council to award the tender.

DISCUSSION

It was reported in the media that the tender prices received were approximately \$13.4 million. However, these reports were erroneous as they included the full HST burden rather than the net HST paid by HRM. As a result, the actual tender prices received for the Bridge Terminal project were approximately \$12.1 million including net HST.

Since the original tender package opening, staff has been working with the project consultants to revise the terminal design in order to reduce the overall project scope to within a range of \$8.0 to \$9.0 million to fit within Metro Transit's capital budget appropriation. The revised scope will then be presented to the two original bidders who will be asked to revise their original bids accordingly.

It is expected that the revised scope will be distributed to the proponents in mid-January and that the revised tenders will be submitted to HRM by early February. Staff will then review the revised tenders and prepare a recommendation to Regional Council. It is expected that this recommendation will be brought forward to Regional Council in early March.

Once the tender is approved by Regional Council, site preparation work can begin in short order as the first phases of site preparation are not dependant on the typical construction season in HRM.

BUDGET IMPLICATIONS

N/A

FINANCIAL MANAGEMENT POLICIES/BUSINESS PLAN

This report complies with the Municipality's Multi-Year Financial Strategy, the approved Operating, Project and Reserve budgets, policies and procedures regarding withdrawals from the utilization of Project and Operating reserves, as well as any relevant legislation.

COMMUNITY ENGAGEMENT

N/A

A copy of this report can be obtained online at <http://www.halifax.ca/council/agendasc/agenda.html> then choose the appropriate meeting date, or by contacting the Office of the Municipal Clerk at 490-4210, or Fax 490-4208.

Report Prepared by: Dave Reage, MCIP, LPP, Coordinator of Project Planning, Metro Transit, 490-5138

Report Approved by: _____
Eddie Robar, A/General Manager, Metro Transit, 490-6388

Report Approved by: _____
Terry Gallagher, Manager, Facility Development, 476-4067

Original Signed