



Solid Waste Resources  
40 Alderney Dr., Suite 102, Dartmouth  
PO Box 1749, Halifax, NS B3J 3A5

**MEMORANDUM**

**TO:** Solid Waste Resource Advisory Committee  
**CC:** Laurie Lewis, Diversion Planning Coordinator  
Robert Orr, Collection & Processing Coordinator  
**FROM:** Gord Helm, MPA, Manager, Solid Waste Resources  
**DATE:** September 17, 2010  
**SUBJECT:** Waste Stabilization Facility (WSF) Roof Project

---

The roof replacement is moving along well with 50% of the work completed and all contracts have been awarded. The roof structural frames are complete and one half of the roof deck is in place. The roofing system is one quarter complete and many of the internal systems are being completed. The foam barrier system is currently being applied to half of the building. The project is on schedule with a completion date of November 11, 2010.

---

*Each landfill cell costs \$15 million and is full in three years.  
Help extend the life of each cell by recycling and composting.*

**TRANSPORTATION & PUBLIC WORKS, Solid Waste Resources**

<i>Real Estate &amp; Facility Services</i>	<i>Metro Transit</i>	<i>Traffic &amp; Right of Way</i>	<i>Municipal Operations</i>	<i>Corp Fleet &amp; Equip. Services</i>	<i>Service Delivery &amp; Quality Improvement</i>	<i>Solid Waste Resources</i>	<i>Strategic Trans Planning</i>
--	--------------------------	---	---------------------------------	---	---	----------------------------------	-------------------------------------

Tel: (902) 490-6606 Fax: (902) 490-6690  
E-mail: [helmg@halifax.ca](mailto:helmg@halifax.ca) Web Site: [www.halifax.ca](http://www.halifax.ca)